



Republic of the Philippines
 Province of Tarlac
 MUNICIPALITY OF VICTORIA

LOCAL GOVERNMENT SUPPORT FUND
 Report on Fund Utilization and Status of Program/Project/Activity Implementation
 For the Quarter Ended March 2023

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Name/Title of PPA	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Program/ Project Status
						Received	Obligation	Disbursement		
GENERAL FUND- LGSF-Other Financial Assistance (FA)	09-21-2021	Construction/Improvement of Multi-Purpose Building (Investment Building) in San Gavino, Victoria, Tarlac	San Gavino	Bidding		20,000,000.00	19,926,617.52	4,140,316.10 4,309,669.44 3,761,056.35 5,309,493.35 2,305,803.13		20.88% work accomplished 42.62% work accomplished 61.59% work accomplished 88.37% work accomplished 100% work accomplished

Certified Correct by: The Local Finance Committee (LFC)

MYRNA V. BEN
 Local Budget Officer

Engr. FERNANDO P. GALLETE
 Local Planning Development Officer

MELANI M. GUTIERREZ
 Local Treasurer

Attested by:

HON. REX C. VILLA AGUSTIN
 Local Chief Executive