



Republic of the Philippines
 Province of Tarlac
 MUNICIPALITY OF VICTORIA

LOCAL GOVERNMENT SUPPORT FUND
 Report on Fund Utilization and Status of Program/Project/Activity Implementation
 For the Quarter Ended March 2023

Fund Source	Date of Notice of Authority to Debit Account Issued (NDAI)	Name/Title of PPA	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Program/ Project Status
						Received	Obligation	Disbursement		
GENERAL FUND- LGSF-Other Financial Assistance (FA)	05-27-2022	Construction of Multi-Purpose Building at Brgy. Bulo	Bulo	Bidding		5,000,000.00	4,999,998.27	4,078,366.32		81.63% work accomplished

Certified Correct by: The Local Finance Committee (LFC)

MYRNA V. BEN
 Local Budget Officer

Engr. FERNANDO P. GALLIETO
 Local Planning Development Officer

Attested by:

HON. REX C. VILLA AGUSTIN
 Local Chief Executive

MELANI M. GUTIERREZ
 Local Treasurer