



Republic of the Philippines  
 Province of Tarlac  
 MUNICIPALITY OF VICTORIA

LOCAL GOVERNMENT SUPPORT FUND  
 Report on Fund Utilization and Status of Program/Project/Activity Implementation  
 For the Quarter Ended December 2020

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Name/Title of PPA	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Program/ Project Status
						Received	Obligation	Disbursement		
GENERAL FUND-LGSF-FA	08/07/2020	Construction of Farm to Market Road at Brgy Sta. Barbara, Victoria, Tarlac	Brgy. Sta. Barbara	Bidding		10,000,000.00	9,999,815.32	3,664,932.51 2,038,069.78 2,598,988.09	03-25-2021	36.72% work accomplished 57.14% work accomplished 83.18% work accomplished

Certified Correct by: The Local Finance Committee (LFC)

Attested by:

MYRNA V. BEN  
 Local Budget Officer

Engr. FERNANDO P. GALLIETO  
 Local Planning Development Officer

HON. CHRISTIAN TELL A. YAP  
 Local Chief Executive

MELANI M. GUTIERREZ  
 Local Treasurer





Republic of the Philippines  
 Province of Tarlac  
 MUNICIPALITY OF VICTORIA


LOCAL GOVERNMENT SUPPORT FUND  
 Report on Fund Utilization and Status of Program/Project/Activity Implementation  
 For the Quarter Ended December 2020

Fund Source	Date of Notice of Authority to Debit Account Issued (NADAI)	Name/Title of PPA	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Program/ Project Status
						Received	Obligation	Disbursement		
GENERAL FUND-LGSF-FA	06/22/2020	Construction of Access Road & Strengthening of Rio Chico River Bank at Brgy Bantog- Palacplac	Brgy. Bantog	Bidding		10,000,000.00	9,997,256.14		03-14-2021	on-going

Certified Correct by: The Local Finance Committee (LFC)

  
 MYRNA V. BEN  
 Local Budget Officer

  
 Engr. FERNANDO P. GALLIETO  
 Local Planning Development Officer

  
 MELANI M. GUTIERREZ  
 Local Treasurer

Attested by:

  
 HON. CHRISTIAN TELL A. YAP  
 Local Chief Executive





Republic of the Philippines  
Province of Tarlac  
MUNICIPALITY OF VICTORIA

LOCAL GOVERNMENT SUPPORT FUND  
Report on Fund Utilization and Status of Program/Project/Activity Implementation  
For the Quarter Ended December 2020

Fund Source	Date of Notice of Authority to Debit Account Issued (NDAI)	Name/Title of PPA	Specific Location	Mechanism/ Mode of Implementation	Estimated Number of Beneficiaries	Amount			Estimated Period of Completion (month and year)	Program/ Project Status
						Received	Obligation	Disbursement		
GENERAL FUND-LGSF-AM	08/28/2020	Constuction of New Livelihood Training Center in Brgy Bulo	Brgy. Bulo	Bidding		11,623,000.00	11,629,576.94	3,455,408.36 2,698,376.70	02-13-2021	29.76% work accomplished 53.00% work accomplished

Certified Correct by: The Local Finance Committee (LFC)

  
MYRNA V. BEN  
Local Budget Officer

  
Engr. FERNANDO P. GALLIETO  
Local Planning Development Officer

Attested by:

  
HON. CHRISTIAN TELL A. YAP  
Local Chief Executive

  
MELANI M. GUTIERREZ  
Local Treasurer